



The Q Update

April, 2024

Quick Links:

- [The Q webpage](#)
- [March Project Update](#)

PROJECT UPDATE



COMPLETED MILESTONES

- All grandstand foundation and footing works have been completed.
- All in-ground service conduits have been installed for the grandstand building.
- Grandstand ground level concrete slabs nearing completion.
- Building platform for the maintenance areas in place.
- Internal roads have been 'boxed out' - next stage includes installation of sub-soil drainage and placement of road base materials.
- Procurement of racing infrastructure.
- Lift wells constructed.

UPCOMING MILESTONES

- Final slab pours for the grandstand ground floor building.
- Reinstatement of the onsite detention basins storage capacity.
- Removal of excess topsoil stockpiles from site.
- Civil stormwater works completion.
- Tracks cut to final design levels.
- Formwork to superstructure to level 1 of grandstand building commencing.

2024

PROJECT TIMELINE

2025

Practical completion of construction is projected to conclude by late 2024, allowing for the scaled commencement of trialing on all tracks.

Albion Park and Ipswich racing activity is set to transition to The Q's three racetracks early in 2025.



We appreciate your ongoing interest in The Q project, and we will continue to provide updates as it progresses.